



Cajon Valley Union School District
750 East Main Street
El Cajon, CA 92020
(619) 588 -3000
Website: www.cajonvalley.net

Citizens' Oversight Committee (COC)

Minutes from the January 10, 2018 meeting were approved on a motion made by Victor Garcia, seconded by Robert Kiesling, and carried 5 -0. The minutes from the April 25, 2018 meeting were approved on a motion made by Victor Garcia, seconded by Sheri Runyen, and carried 5 -0.

PROJECT UPDATE

Sharon Dobbins shared information related to the new building projects planned for Anza, Johnson, and Naranca. Sharon reviewed the preliminary layouts for each school, which include Phase 1 work to be completed with current bond funding, and Phase 2 work to be added to the Long-Range Facilities Master Plan. Phase 2 work will be dependent on funding from a future bond and possible state modernization funds.

Discussion was had regarding the layout of Anza's new buildings and the demolition of old, portable buildings. Sharon shared that construction on Phase I should begin in spring 2019. Completion is expected in August 2019.

Sharon continued that Phase 1 for Johnson includes a new 2-story classroom building, which will be built during the 2019/2020 school year. This work should have minimal impact to the school function due to the rear access from Compton Street.

Naranca's Phase 1 scope of work will be dependent on remaining Prop C bond funds and state modernization funds. Construction is expected to begin in late 2019 and available in 2020.

